GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Water Resources(Project.II) Department - SPSR Nellore Dist. – Package-6- Construction of Barrage cum-Bridge across Pennar River near Nellore Town – Permission for extra cost due to change in design of foundations – Orders- Issued.

WATER RESOURCES (PROJ-2) DEPARTMENT

G.O.RT.No. 81 **Dated: 29-01-2016**

Read the following :

1. From the CE, NTR Telugu Ganga Project, Srikalahasthi, Lr.No. CE/ TGS/ SKHT/ SSLC &SB Circle, Nellore/pkg.6 dt. 20-06-2014 and 25-5-2015
2. Govt.Memo.No.2744/Proj.II/2013, dt. 9-6-2015
3. From the CE, NTR Telugu Ganga Project, Srikalahasthi, Lr.No. CE / TGP / TPT / TS / T4 / Package-6 / NelloreBarrage / ExtraCost dt. 4-8-2015

--00—,

ORDER:

The Chief Engineer, NTRTGP, Tirupathi reported that the work of "Investigation designs, drawing & Estimation & Construction of Barrage-Cum-Bridge fabrication supply & Estimation & erection Gates hoist bridge operation equipment across Pennar river at Nellore town in Nellore District vide package No.6/2007-08 " was entrusted to M/s A.K.R. Coastal(JV) under EPC Turnkey System vide SE, SSLC & SB agreement No.1 SE/2008-09, dated 10.04.2008 for a contract value of Rs.126.71 Cr. at (-) 13.1565 % less than IBM value with an agreement period of 30 months. During the course of execution one of the item requested by the agency is to arrange additional payments of Rs.75.220 Cr. over and above the agreement value due to:

- Change in design of foundation when compared with IBM.

2. The Chief Engineer, NTRTGP has further reported that the proposal of change in design of foundation from raft to pile was placed before to SLSC and the SLSC has recommended to consider payment of extra cost due to change in design of foundations raft to pile and directed the CE, to get the extra financial implications finalized by the IBM committee. The IBM Committee, in its meeting held on 11.06.2014 has scrutinized the proposal and approved the additional payment of Rs. 22.68 Crores towards change in design of foundation from raft to foundation.

3. In reference 3rd read above, the Chief Engineer, NTRTGP has requested the Government to consider the proposal of extra cost involved due to change in foundation which amounts to Rs. 22.68 Crores, as recommended by the State Level Standing Committee

4. Under the above circumstances, the Government after careful examination of the proposal, hereby agreed to the proposal for payment of the extra cost involved due to change in foundation from raft foundation to pile foundation for Construction of Barrage cum-Bridge across Pennar River near Nellore Town , Package-6 SPSR Nellore District amounting to Rs.22.68 Crores (Rs.21.05 Cr. andRs.1.63 Cr.)(Rupees twenty two crores and sixty eight lakhs only) as recommended by the SLSC and IBM Committee.

5. The Chief Engineer, NTRTGP, Tirupathi is requested to prepare fresh milestone programme for completion duly signed by the agency agreeing to the revised milestone before payments are made.

6. The Chief Engineer, NTRTGP, Tirupathi is requested to take necessary action accordingly.

7. This order issues with the concurrence of Fin(FMU-W.R-II) Deptt., vide their U.O.No. 30841/177/A2/FMU-WR.II/2015, dt. 14-12-2015.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, NTRTGP, Tirupathi
Copy to: P.S to Hon'ble Minister (WRD)
P.S to Prl. Secretary (WRD)
The Finance(FMU-WR.II) Department
SF/SC

// FORWARDED BY ORDER//

SECTION OFFICER